

S.NO	BALCONY	
1	Flooring (Tiles): Are all the room corners in right angle?	
2	Flooring (Tiles): Are the Butt filling grooves uniform?	
3	Flooring (Tiles): Any colour & shade variation observed in floor tiles	
4	Flooring (Tiles): Hollowness or debonding observed in floor tiles after fixing	
5	Flooring (Tiles): Any cracks / damage / bends observed in floor tiles after fixing	
6	Flooring (Tiles): Tile joints of floor tile and skirting matching / uniform & no undulations at joints	
7	Flooring (Tiles): Are gaps sealing of floor tiles / between skirting & flooring tiles filled properly	
8	Flooring (Tiles): Any defects found in skirting	
9	Flooring: Any level differences observed in skirting	
10	Flooring (Tiles): Any defects found in uniformity/ straight line of joint	
11	Flooring (Tiles): Adequate slope provided in the flooring	
12	Flooring (Tiles): Any offsets observed in the flooring	
13	Flooring (Tiles): Are all cutouts finished and sealed satisfactorily	
14	Flooring (Tiles): Any offsets observed in the skirting	
15	Flooring (Tiles): Are all spacers removed after flooring work	
16	Flooring (Tiles): Any cut-pieces used at the end are of same sizes and uniformly laid	
17	Doors: Door frames, shutters are defect less without any bend, cracks, warpage or scratches	
18	Doors: Shutters are operating smoothly without any noise	
19	Doors: No gaps observed between shutter and frame member joints	
20	Doors: Any sideways movement in shutter after locking	
21	Doors: Any powder coating anodizing got damaged	
22	Doors: Door fittings are free from paint, dust and rust	
23	Doors: Any damages/cracks/scratch marks observed on glass	
24	Doors: Proper frame alignment found.	
25	Doors: Sealant materials applied to fill up the gaps between walls & door frame	
26	Doors: Any gaps observed in door frame joints	
27	Doors: Any wall damaged during fixing of doors	
28	Wall Finish: Any dampness observed on walls	
29	Wall Finish: Any dampness observed on ceiling	
30	Wall Finish: Shade of paint is uniform at all places	

31	Wall Finish: Any air bubbles/Scratches/peeling off observed in walls	
32	Wall Finish: Any cracks / damages observed in walls	
33	Wall Finish: Any air bubbles/Scratches/peeling off observed in ceiling	
34	Wall Finish: Any cracks / damages observed in ceiling	
35	Wall Finish: Surface finish of painted walls and ceiling uniform	
36	Wall Finish: Electrical cut outs in false ceiling properly sealed	
37	Wall Finish: Undulations in the wall / ceiling surface not observed	
38	Wall Finish: Corners and edges are sharp and finished satisfactorily	
39	Wall Finish: Any water leakage observed in balcony / corridor / open to sky ceilings	
40	Wall Finish: Uniformity in the level of horizontal offsets on wall	
41	Electrical Work: Any gap observed between switch plate & wall/tile surface	
42	Electrical Work: Are switches operating smoothly	
43	Electrical Work: Are the switches functioning?	
44	Electrical Work: All switch boards fixed in line and level	
45	Electrical Work: Any Damages/cracks/stains found on switch plates	
46	Handrails / MS grills: Balcony hand rails are perfectly in horizontal level from FFL	
47	Handrails / MS grills: Junctions of vertical and horizontal rails are finished properly	
48	Handrails / MS grills: C/C distance between vertical rails satisfactory	
49	Handrails / MS grills: Painting to hand railing / grills done	
50	Handrails / MS grills: Any Corrosion observed on vertical & horizontal sections	
51	Handrails / MS grills: Horizontal rail end caps are provided	
52	Handrails / MS grills: Are Caps provided on the fastener top	
53	Handrails / MS grills: Is Railing Alignment / verticality properly finished.	
54	Handrails / MS grills: Is Proper anchorage support observed.	
55	Handrails / MS grills: Railing height as per safety standards and norms (1.2m)	